



Deer Park School

LEARN ENJOY SUCCEED



BUILD UPDATE JULY 2018

New Building

After a few weeks of not seemingly much happening, we can report that all party wall awards have now been completed in relation to the works and the adjacent buildings. Progressing these had delayed the developer on site, but they are now concluded and works to the boundary and planning in the works to start forming the building foundations can now commence. These agreements will no longer delay works on site and we are pleased to report that progress should soon be more visible.



To be absolutely clear, the delay has had no impact on the design or funding for the project as these remain as per previous updates and information shared. We are working with Lidl and their contractors to determine



the programme to School occupation now, previously advised as October 2019; and will update on this further when agreed.

Temporary Facilities for September 2018

All leases for the Summer 2018 extension are now in place and our contractors are appointed and on site. They have established their site compound and are currently awaiting ground test results to commence their foundation works ahead of the new cabins arriving. We are finalising the key milestones between now and handover, which is still scheduled for w/c 20th August and will also advise these for those interested in due course.

ICT and FF&E are co-ordinating with this programme and the fit out of these will enable the School to prepare in the final weeks of August, ready for the start of the new 2018/19 academic year.

